## The information of the natural monopoly entity about fulfillment of the investment program for 2016 Kazakhstan-China Pipeline LLP service on oil transportation through the main oil pipeline system

| Planned and actual scopes of rendering regulated services (goods, works) |  |                   |                           |        |  |   | The amount of the investment program (project), thousand tenge |        |                 |   | Actual terms and amounts of financing of the investment<br>program (project), thousand tenge |                     |                  |              | Comparison of actual indices of execution of the investment program (project) with indices approved in the investment program (project) |                                   |                     |   |           |      |               |        |  |  |
|--|--|-------------------|---------------------------|--------|--|---|--|--------|-----------------|---|--|---------------------|------------------|--------------|---|-----------------------------------|---------------------|---|-----------|------|---------------|--------|--|--|
| Regulated services<br>(goods, works) and<br>serviced area                | CONTRACTOR SERVICE AND ADDRESS OF THE ADDRESS OF TH | Measuring<br>unit | Quantity in physical data |        | Period of  | Profit and loss   |  |        |                 |   | own funds  |                     |                  |              | improvement, %, over tear   |                                   | tear (phys          | eduction of wear and Reduction in losses, ?  ar (physical) of fixed over years of sets (assets), %, over implementation |           |      | over years of |        | Clarification of reasons<br>for deviation of the | quality and  |
|  |  |                   | plan                      | actual | rendering services<br>under the<br>investment<br>program (project) | statement   | Plan Ad  | Actual | tual Deviation  | Deviation reasons   | Amortization   | Amortization Profit | Borrowed funds B | Budget funds | actual for<br>the last<br>year  | actual for<br>the current<br>year | vears of actual for |   | denending |      | denendino     | on the | from those in the approved investment            | reliability of<br>provided regulated<br>services (goods,<br>works) |
| 2  | 3  | 4                 | 5                         | 6      | 7  | 8   | 9  | 10     | 11              | 12  | 13   34  | 14                  | 15               | 16           | 17  | 18                                | 19                  | 20  | 21        | 22   | 23            | 24     | 25   | 26   |
| ransportation<br>through the main oil                                    | oil transportation<br>through the main<br>oil pipeline<br>system   |                   | 17 374                    | 7 103  | 365 calendar days  | Profit and loss<br>statement as per<br>the form<br>approved by the<br>RK Minister of<br>Finance, order<br>№143 of<br>27.02.2015,<br>posted on kep.kz<br>website | 20 604 501,49  | 0      | - 20 604 501,49 | Due to the lack of the resource base the Partnershi Participants have suspended the project implementation, for which reason the capital expenditures in the amount of 20,604 billion tenge have been not drawn down by the Partnership | o of   | 0                   | 0                | 0            | -49%  | -59%                              | -2%                 | -2%   | -5%       | -29% | 0             | 0      | -  | -  |

General Director

Ајеп Тапатагоў Казакстан Кытай Кубыры Казахетанско-Китайский Трубопровод